

Commissioning and First Operation of the LCLS-II Linac

Dan Gonnella, SC-Linac-Physics Department Head
On behalf of the LCLS-II Collaboration

26 June 2023

Outline

LCLS-II Overview

Installation & Cool Down


Cavity Commissioning Results

SC Linac & Beam Commissioning

Summary & Outlook



LCLS-II Overview



 **SLAC**

United States

Mexico

Seattle

WASHINGTON

MONTANA

NORTH DAKOTA

MINNESOTA

Ottawa

Montreal

OREGON

IDAHO

WYOMING

SOUTH DAKOTA

WISCONSIN

MICHIGAN

Toronto

NEW YORK

OREGON

IDAHO

WYOMING

SOUTH DAKOTA

MINNESOTA

WISCONSIN

MICHIGAN

Toronto

NEW YORK

NEVADA

UTAH

COLORADO

NEBRASKA

IOWA

ILLINOIS

OHIO

PENN

CALIFORNIA

Las Vegas

ARIZONA

KANSAS

MISSOURI

KENTUCKY

VIRGINIA

Los Angeles

ARIZONA

NEW MEXICO

OKLAHOMA

ARKANSAS

TENNESSEE

NORTH CAROLINA

San Diego

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston

LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO

TEXAS

MISSISSIPPI

ALABAMA

GEORGIA

Houston




LOUISIANA

FLORIDA

ARIZONA

NEW MEXICO





LCLS-II Technical Parameters

Performance Measure	Threshold	Objective
Variable gap undulators	2 (soft and hard x-ray)	2 (soft and hard x-ray)
Superconducting linac-based FEL system		
Superconducting linac electron beam energy	3.5 GeV	≥ 4 GeV
Electron bunch repetition rate	93 kHz	929 kHz
Superconducting linac charge per bunch	0.02 nC	0.1 nC
Photon beam energy range	250–3,800 eV	200–5,000 eV
High repetition rate capable end stations	≥ 1	≥ 2
FEL photon quantity (10^{-3} BW) per bunch	5×10^8 (10x spontaneous) @2,500 eV	$> 10^{11}$ @ 3,800 eV
Normal conducting linac-based system		
Normal conducting linac electron beam energy	13.6 GeV	15 GeV
Electron bunch repetition rate	120 Hz	120 Hz
Normal conducting linac charge per bunch	0.1 nC	0.25 nC
Photon beam energy range	1–15 keV	1–25k eV
Low repetition rate capable end stations	≥ 2	≥ 3
FEL photon quantity (10^{-3} BW ^a) per bunch	10^{10} (lasing @ 15 keV)	$> 10^{12}$ @ 15 keV

LCLS-II Technical Parameters


Performance Measure	Threshold	Objective
Variable gap undulators	2 (soft and hard x-ray)	2 (soft and hard x-ray)
Superconducting linac-based FEL system		
Superconducting linac electron beam energy	3.5 GeV	≥ 4 GeV
Electron bunch repetition rate	93 kHz	929 kHz
Superconducting linac charge per bunch	0.02 nC	0.1 nC
Photon beam energy range	250–3,800 eV	100–5,000 eV
High repetition rate capable end stations	≥ 1	≥ 2
FEL photon quantity (10^{-3} BW) per bunch	5×10^8 (10x spontaneous) @2,500 eV	$> 10^{11}$ @ 3,800 eV
Normal conducting linac-based system		
Normal conducting linac electron beam energy	13.6 GeV	15 GeV
Electron bunch repetition rate	120 Hz	120 Hz
Normal conducting linac charge per bunch	0.1 nC	0.25 nC
Photon beam energy range	1–15 keV	1–25k eV
Low repetition rate capable end stations	≥ 2	≥ 3
FEL photon quantity (10^{-3} BW ^a) per bunch	10^{10} (lasing @ 15 keV)	$> 10^{12}$ @ 15 keV

Achieved


LCLS-II Technical Parameters

Performance Measure	Threshold	Objective
Variable gap undulators	2 (soft and hard x ray)	2 (soft and hard x ray)
Superconducting linac-based FEL system		
Superconducting linac electron beam energy	3.5 GeV	≥ 4 GeV
Electron bunch repetition rate	93 kHz	929 kHz
Superconducting linac charge per bunch	0.02 nC	0.1 nC
Photon beam energy range	250–3,800 eV	200–5,000 eV
High repetition rate capable end stations	≥ 1	≥ 2
FEL photon quantity (10^{-3} BW) per bunch	5×10^8 (10x spontaneous) @2,500 eV	$> 10^{11}$ @ 3,800 eV
Normal conducting linac-based system		
Normal conducting linac electron beam energy	13.6 GeV	15 GeV
Electron bunch repetition rate	120 Hz	120 Hz
Normal conducting linac charge per bunch	0.1 nC	0.25 nC
Photon beam energy range	1–15 keV	1–25k eV
Low repetition rate capable end stations	≥ 2	≥ 3
FEL photon quantity (10^{-3} BW ^a) per bunch	10^{10} (lasing @ 15 keV)	$> 10^{12}$ @ 15 keV

LCLS-II Technical Parameters


Performance Measure	Threshold	Objective
Variable gap undulators	2 (soft and hard x ray)	2 (soft and hard x ray)
Superconducting linac-based FEL system		
Superconducting linac electron beam energy	3.5 GeV	≥ 4 GeV
Electron bunch repetition rate	93 kHz	929 kHz
Superconducting linac charge per bunch	0.02 nC	0.1 nC
Photon beam energy range	250–3,800 eV	200–5,000 eV
High repetition rate capable end stations	≥ 1	≥ 2
FEL photon quantity (10^{-3} BW) per bunch	5×10^{10} (10x spontaneous) @ 2,500 eV	$> 10^{11}$ @ 3,800 eV
		
	Parameter	LCLS-II
Normal conducting linac	# 1.3 GHz CMs	35
Electron bunch repetition rate	Operating Gradient	16 MV/m
Normal conducting linac	Required Q_0 at Operating Gradient	2.7×10^{10}
Photon beam energy range	1–15 keV	1–25k eV
Low repetition rate capable end stations	≥ 2	≥ 3
FEL photon quantity (10^{-3} BW ^a) per bunch	10^{10} (lasing @ 15 keV)	$> 10^{12}$ @ 15 keV

LCLS-II Technical Parameters

Performance Measure	Threshold	Objective
Variable gap undulators	2 (soft and hard x ray)	2 (soft and hard x ray)
Superconducting linac-based FEL system		
Superconducting linac electron beam energy	3.5 GeV	≥ 4 GeV
Electron bunch repetition rate	93 kHz	929 kHz
Superconducting linac charge per bunch	0.02 nC	0.1 nC
Photon beam energy range	250–3,800 eV	200–5,000 eV
High repetition rate capable end stations	≥ 1	≥ 2
FEL photon quantity (10^{-3} BW) per bunch	5×10^{10} (10x spontaneous) @ 2,500 eV	$> 10^{11}$ @ 3,800 eV
		
	Parameter	LCLS-II
Normal conducting linac	# 1.3 GHz CMs	35
Electron bunch repetition rate	Operating Gradient	16 MV/m
Normal conducting linac	Required Q_0 at Operating Gradient	2.7×10^{10}
Photon beam energy range	1–15 keV	1–25k eV
Low repetition rate capable end stations	≥ 2	≥ 3
FEL photon quantity (10^{-3} BW ^a) per bunch	10^{10} (lasing @ 15 keV)	$> 10^{12}$ @ 15 keV

Nitrogen-Doping for LCLS-II


Average Q_0 vs E Performance



- LCLS-II constructed **373 nitrogen-doped 1.3 GHz cavities**
- All cavities were produced with the **2/6 nitrogen-doping** protocol
- Significant procedural improvements were made along the way to achieve reliable good performance
(flux expulsion, fabrication techniques)

Nitrogen-Doping for LCLS-II


Average Q_0 vs E Performance



- LCLS-II constructed **373 nitrogen-doped 1.3 GHz cavities**
- All cavities were produced with the **2/6 nitrogen-doping** protocol
- Significant procedural improvements were made along the way to achieve reliable good performance
(flux expulsion, fabrication techniques)

Nitrogen-Doping for LCLS-II


Average Q_0 vs E Performance



- LCLS-II constructed **373 nitrogen-doped 1.3 GHz cavities**
- All cavities were produced with the **2/6 nitrogen-doping** protocol
- Significant procedural improvements were made along the way to achieve reliable good performance
(flux expulsion, fabrication techniques)

Nitrogen-Doping for LCLS-II

Average Q_0 vs E Performance



- LCLS-II constructed **373 nitrogen-doped 1.3 GHz cavities**
- All cavities were produced with the **2/6 nitrogen-doping** protocol
- Significant procedural improvements were made along the way to achieve reliable good performance
(flux expulsion, fabrication techniques)

2

Installation & Cool Down

Cryomodule Installation

Last CM (spare) Delivered in May 2021



Cryomodule Installation


Last CM (spare) Delivered in May 2021





CM Installation Complete
February 2021






Linac-Cryoplant Schematic




Linac-Cryoplant Schematic





Linac-Cryoplant Schematic




Linac-Cryoplant Schematic





Cool Down & Pump Down to 2 K

Cavity Temperatures
During Cool Down




- Cool down of the entire linac was completed in **~5 days!**

For more details see MOPMB087

Cool Down & Pump Down to 2 K

Cavity Temperatures
During Cool Down




- Cool down of the entire linac was completed in **~5 days!**
- A rate of 2-3 K/hour was maintained over that duration

For more details see MOPMB087

Cool Down & Pump Down to 2 K

Cavity Temperatures
During Cool Down




For more details see MOPMB087

- Cool down of the entire linac was completed in **~5 days!**
- A rate of 2-3 K/hour was maintained over that duration
- Cool down was **near-fully automated** by the cryogenic controls system

Cool Down & Pump Down to 2 K

Cavity Temperatures
During Cool Down




For more details see MOPMB087

- Cool down of the entire linac was completed in **~5 days!**
- A rate of 2-3 K/hour was maintained over that duration
- Cool down was **near-fully automated** by the cryogenic controls system
 - CD valves were used to maintain rate and safe temperature gradients across the linac

Cool Down & Pump Down to 2 K

Cavity Temperatures
During Cool Down





For more details see MOPMB087

- Cool down of the entire linac was completed in **~5 days!**
- A rate of 2-3 K/hour was maintained over that duration
- Cool down was **near-fully automated** by the cryogenic controls system
 - CD valves were used to maintain rate and safe temperature gradients across the linac
- After multiple attempts, stable operation at 2 K was achieved **only 11 days later**

Fast Cool Down


- Fast cool down of the cavities is critical to achieve High- Q_0
- This is especially challenging in the installed linac where CMs cannot be cooled/warmed independently
- Special tools were developed to automate this process to make it robust and repeatable

Fast Cool Down




Fast Cool Down Results

ΔT at NC/SC Transition




- What we really care about is the **cool down gradient** not the *rate* – faster usually means larger gradients
- Two installed CMs have temperature sensors located on the cavity cells
- Gradients from the SLAC fast cool down and testing at FNAL could be compared to gauge how “successful” we were



Fast Cool Down Results


ΔT at NC/SC Transition



- What we really care about is the **cool down gradient** not the *rate* – faster usually means larger gradients
- Two installed CMs have temperature sensors located on the cavity cells
- Gradients from the SLAC fast cool down and testing at FNAL could be compared to gauge how “successful” we were
- Non-optimized cool down results in lower ΔT than achieved at the test stands

Fast Cool Down Results

ΔT at NC/SC Transition




- What we really care about is the **cool down gradient** not the *rate* – faster usually means larger gradients
- Two installed CMs have temperature sensors located on the cavity cells
- Gradients from the SLAC fast cool down and testing at FNAL could be compared to gauge how “successful” we were
- Non-optimized cool down results in lower ΔT than achieved at the test stands
- Fast cool down process produces similar gradients to FNAL CMTF

Sufficient cool downs for High Q_0 achieved at SLAC

Fast Cool Down Results

ΔT at NC/SC Transition



- What we really care about is the **cool down gradient** not the *rate* – faster usually means larger gradients
- Two installed CMs have temperature sensors located on the cavity cells
- Gradients from the SLAC fast cool down and testing at FNAL could be compared to gauge how “successful” we were
- Non-optimized cool down results in lower ΔT than achieved at the test stands
- Fast cool down process produces similar gradients to FNAL CMTF
- We are now able to routinely achieve similar temperature gradients across the cavities to what was achieved during CM testing

Sufficient cool downs for High Q_0 achieved at SLAC


3

Cavity Commissioning Results

Cavity Commissioning Process

Each individual cavity went through an identical checkout process:

1. Checkout of support systems (SSAs, LLRF, etc.)



Cavity Commissioning Process

Each individual cavity went through an identical checkout process:

1. Checkout of support systems (SSAs, LLRF, etc.)
2. Checkout of auxiliary components (tuner, piezos, coupler, etc.)



Cavity Commissioning Process

Each individual cavity went through an identical checkout process:

1. Checkout of support systems (SSAs, LLRF, etc.)
2. Checkout of auxiliary components (tuner, piezos, coupler, etc.)
3. Gradient and field emission characterization




Placement of radiation sensors is similar but *not identical* to placement during CM acceptance testing

Cavity Commissioning Process

Each individual cavity went through an identical checkout process:


1. Checkout of support systems (SSAs, LLRF, etc.)
2. Checkout of auxiliary components (tuner, piezos, coupler, etc.)
3. Gradient and field emission characterization
4. Individual and full CM stability demonstration
 - 1 hour run for single cavities to define usable gradient
 - 12 hour full CM test



Placement of radiation sensors is similar but *not identical* to placement during CM acceptance testing

Overall SRF Commissioning Status


Gradient Performance



- Cryomodule commissioning has been very successful
- 97% of installed cavities fully operational (planned 94%)
- Majority of testing included an admin limit of 18 MV/m

Overall SRF Commissioning Status

Gradient Performance




- Cryomodule commissioning has been very successful
- 97% of installed cavities fully operational (planned 94%)
- Majority of testing included an admin limit of 18 MV/m
- Total commissioned voltage exceeds design by >20%

Total Commissioned Cavity Voltage: 4.9 GV

Gradient Performance

Comparison with Acceptance Test




- Gradient performance is in line with CM acceptance test measurements at FNAL and JLab

Admin limits:

- 18 MV/m in commissioning
- 21 MV/m in acceptance test

Gradient Performance

Comparison with Acceptance Test




Admin limits:

- 18 MV/m in commissioning
- 21 MV/m in acceptance test

- Gradient performance is in line with CM acceptance test measurements at FNAL and JLab
- **No observable change in field emission onsets or magnitude from installation**
 - **Remarkable achievement by the SLAC installation team**

Change in FE Onset




Multipacting Processing

- Multipacting identified as a gradient limitation for LCLS-II cavities late in CM production
- Observed as a short term stability at gradient in the band of 17-23 MV/m


Multipacting Processing

- Multipacting identified as a gradient limitation for LCLS-II cavities late in CM production
- Observed as a short term stability at gradient in the band of 17-23 MV/m
- Processing techniques developed and tested by LCLS-II-HE team and applied to a subset of cavities in the installed linac
 - Consists of repeatedly quenching the cavity in CW mode with limited time (few seconds) for recovery




Multipacting Processing

- Multipacting identified as a gradient limitation for LCLS-II cavities late in CM production
- Observed as a short term stability at gradient in the band of 17-23 MV/m
- Processing techniques developed and tested by LCLS-II-HE team and applied to a subset of cavities in the installed linac
 - Consists of repeatedly quenching the cavity in CW mode with limited time (few seconds) for recovery
- Multipacting has not returned after >3 months – effects of processing persist through thermal cycles




Multipacting Processing

- Multipacting identified as a gradient limitation for LCLS-II cavities late in CM production
- Observed as a short term stability at gradient in the band of 17-23 MV/m
- Processing techniques developed and tested by LCLS-II-HE team and applied to a subset of cavities in the installed linac
 - Consists of repeatedly quenching the cavity in CW mode with limited time (few seconds) for recovery
- Multipacting has not returned after >3 months – effects of processing persist through thermal cycles



Average gradient gain of ~3 MV/m observed in 37 cavities processed


Cavity Limitations



80% of cavities reach ≥ 16 MV/m

- The majority of cavities were limited by quench below the admin limit of 18 MV/m
 - It is suspected that many of these are limited by multipacting which could be processed
- About one-quarter of the cavities reached the admin limit
- About one-fifth of the cavities were limited by field emission

Cavity Limitations




80% of cavities reach ≥ 16 MV/m

- The majority of cavities were limited by quench below the admin limit of 18 MV/m
 - It is suspected that many of these are limited by multipacting which could be processed
- About one-quarter of the cavities reached the admin limit
- About one-fifth of the cavities were limited by field emission
- The remaining 2% of cavities are unable to be used:
 - 2 cavities: poor contact between coupler warm and cold ends
 - 4 cavities: tuners not functioning properly
 - It is expected that all 6 of these cavities could be repaired *in situ* at room temperature

The Q_0 that was promised...


- Due to the strong coupling in the CM, Q_0 is measured cryogenically

The Q_0 that was promised...




- Due to the strong coupling in the CM, Q_0 is measured cryogenically
- Full CM average Q_0 results look promising
- Across the linac an **average of 2.8×10^{10}** has been observed, **exceeding the spec** of 2.7×10^{10}

The Q_0 that was promised...



- Due to the strong coupling in the CM, Q_0 is measured cryogenically
- Full CM average Q_0 results look promising
- Across the linac an **average of 2.8×10^{10}** has been observed, **exceeding the spec** of 2.7×10^{10}
- Low performers can likely be improved by additional CM degaussing

The Q_0 that was promised...



- Due to the strong coupling in the CM, Q_0 is measured cryogenically
- Full CM average Q_0 results look promising
- Across the linac an **average of 2.8×10^{10}** has been observed, **exceeding the spec** of 2.7×10^{10}
- Low performers can likely be improved by additional CM degaussing

Demonstrates High Q_0 in an installed linac for the first time

Effect of Degauss on Q_0

- The two worse cavities in terms of Q_0 were degaussed during the recent room temperature warm up

Cryomodule	Q_0 Before Degauss	Q_0 After Degauss	P_{diss} Savings at 16 MV/m
CM18	1.3×10^{10}		
CM27*	1.0×10^{10}		

*CM27 was made of 100% TD/800 cavities with bad flux expulsion characteristics



Effect of Degauss on Q_0

- The two worse cavities in terms of Q_0 were degaussed during the recent room temperature warm up
- Significant improvement in Q_0 was observed compared to before degaussing



Cryomodule	Q_0 Before Degauss	Q_0 After Degauss	P_{diss} Savings at 16 MV/m
CM18	1.3×10^{10}	3.4×10^{10}	104 W
CM27*	1.0×10^{10}	2.6×10^{10}	134 W

*CM27 was made of 100% TD/800 cavities with bad flux expulsion characteristics

**Nominal heat load for 1 CM:
80 W**

Effect of Degauss on Q_0

- The two worse cavities in terms of Q_0 were degaussed during the recent room temperature warm up
- Significant improvement in Q_0 was observed compared to before degaussing
- We have now degaussed 4 CMs, with an average Q_0 of 3.1×10^{10} compared to 2.7×10^{10} for those not degaussed
- **For HE, degaussing of all CMs, including already installed LCLS-II CMs NEEDS to be included in the plan**

Cryomodule	Q_0 Before Degauss	Q_0 After Degauss	P_{diss} Savings at 16 MV/m
CM18	1.3×10^{10}	3.4×10^{10}	104 W
CM27*	1.0×10^{10}	2.6×10^{10}	134 W


*CM27 was made of 100% TD/800 cavities with bad flux expulsion characteristics



**Nominal heat load for 1 CM:
80 W**

Microphonics Performance

Peak Detuning Over 3 Hours




- Overall, microphonics performance in the linac has been excellent
- 94% of cavities show peak detuning below the 10 Hz specification
- Only 2 cavities currently have gradients limited by microphonics
- Primary source of gradient-limiting microphonics is leaky cool down valves


4

SC Linac & Beam Commissioning


Injector Beam Emittance





Injector Beam Emittance



Injector Beam Emittance



Injector Beam Emittance



Dimension	Emittance (μm)
$\gamma\epsilon_x$	0.58 ± 0.02
$\gamma\epsilon_y$	0.56 ± 0.02

50 pC beam




Excellent Injector Emittance Achieved

Demonstration of 3.5 GeV Beam


1. Stable 3 GeV beam to BSY achieved on 10/28

Total Cavity Voltage




Demonstration of 3.5 GeV Beam

1. Stable 3 GeV beam to BSY achieved on 10/28
2. Stable 3.5 GeV beam (on crest) to BSY achieved on 11/8
 - Ran stably through end of November




Demonstration of 3.5 GeV Beam

1. Stable 3 GeV beam to BSY achieved on 10/28
2. Stable 3.5 GeV beam (on crest) to BSY achieved on 11/8
 - Ran stably through end of November
3. 3.5 GeV beam with L1 and L2 at nominal phase (off crest) at end of November




Demonstration of 3.5 GeV Beam

1. Stable 3 GeV beam to BSY achieved on 10/28
2. Stable 3.5 GeV beam (on crest) to BSY achieved on 11/8
 - Ran stably through end of November
3. 3.5 GeV beam with L1 and L2 at nominal phase (off crest) at end of November
4. Lowered to 3 GeV for remaining beam tasks until December break




Demonstration of 3.5 GeV Beam

1. Stable 3 GeV beam to BSY achieved on 10/28
2. Stable 3.5 GeV beam (on crest) to BSY achieved on 11/8
 - Ran stably through end of November
3. 3.5 GeV beam with L1 and L2 at nominal phase (off crest) at end of November
4. Lowered to 3 GeV for remaining beam tasks until December break
5. Following restart in May 2023, 3.5 GeV beam has been used exclusively




93 kHz Operation

- Repetition rate was ramped up to 93 kHz on 6/7 for the first time
- Subsequent measurements were carried out at half the rate but at same beam power for additional testing
- This was the last KPP for the linac



Pulse Spacing Measurement on Last BPM




Spacing of $\sim 10.7 \mu\text{s}$ between pulses demonstrates 93 kHz

5

Summary & Outlook

SC Linac Commissioning Accomplishments & Remaining Tasks


Linac Commissioning



SC Linac Commissioning Accomplishments & Remaining Tasks

Linac Commissioning


- ✓ Established the **first-time beam through the three main SC linac sections (L1B, L2B, and L3B)** in October 2022



SC Linac Commissioning Accomplishments & Remaining Tasks

Linac Commissioning


- ✓ Established the **first-time beam through the three main SC linac sections** (L1B, L2B, and L3B) in October 2022
- ✓ **3.5 GeV beam** transported to BSY dump in November 2022



SC Linac Commissioning Accomplishments & Remaining Tasks

Linac Commissioning

- ✓ Established the **first-time beam through the three main SC linac sections (L1B, L2B, and L3B)** in October 2022
- ✓ **3.5 GeV beam** transported to BSY dump in November 2022
- ✓ **Record injector performance** has been demonstrated




SC Linac Commissioning Accomplishments & Remaining Tasks

Linac Commissioning

- ✓ Established the **first-time beam through the three main SC linac sections (L1B, L2B, and L3B)** in October 2022
- ✓ **3.5 GeV beam** transported to BSY dump in November 2022
- ✓ **Record injector performance** has been demonstrated
- ✓ Demonstration of **repetition rate of 93 kHz** in June 2023

Current beam commissioning progress



SC Linac Commissioning Accomplishments & Remaining Tasks


Linac Commissioning

- ✓ Established the **first-time beam through the three main SC linac sections** (L1B, L2B, and L3B) in October 2022
- ✓ **3.5 GeV beam** transported to BSY dump in November 2022
- ✓ **Record injector performance** has been demonstrated
- ✓ Demonstration of **repetition rate of 93 kHz** in June 2023

Photon Commissioning

1. Beam transport to undulator halls
2. First photons

Current beam commissioning progress



SC Linac Commissioning Accomplishments & Remaining Tasks

Linac Commissioning


- ✓ Established the **first-time beam through the three main SC linac sections (L1B, L2B, and L3B)** in October 2022
- ✓ **3.5 GeV beam** transported to BSY dump in November 2022
- ✓ **Record injector performance** has been demonstrated
- ✓ Demonstration of **repetition rate of 93 kHz** in June 2023

Photon Commissioning

1. Beam transport to undulator halls
2. First photons

Estimate to complete August 2023

Current beam commissioning progress



Summary

- Commissioning of the LCLS-II linac has progressed very well
- Cavity performance has been excellent with **NO DEGRADATION FROM INSTALLATION**
- Average Q_0 exceeds the LCLS-II specification and demonstrates **high- Q_0 in an installed linac for the first time**
- All linac commissioning milestones have been met, estimate to reach first light by the end of the summer

Summary

- Commissioning of the LCLS-II linac has progressed very well
- Cavity performance has been excellent with **NO DEGRADATION FROM INSTALLATION**
- Average Q_0 exceeds the LCLS-II specification and demonstrates **high- Q_0 in an installed linac for the first time**
- All linac commissioning milestones have been met, estimate to reach first light by the end of the summer
- This is only the beginning...

The Future of SRF at SLAC



2023

LCLS-II First Light




The Future of SRF at SLAC

2023-2025

LCLS-II Science

2023

LCLS-II First Light



The Future of SRF at SLAC



2023-2025

LCLS-II Science

2023

LCLS-II First Light

2025-2026

LCLS-II-HE Installation

2027

LCLS-II-HE First Light

2027+

LCLS-II-HE Science

The Future of SRF at SLAC



2023-2025

LCLS-II Science

2023

LCLS-II First Light

2025-2026

LCLS-II-HE Installation

2027

LCLS-II-HE First Light

2027+


LCLS-II-HE Science

2026-2028

SRF Facility
Construction

2028+

Fundamental SRF R&D



Special thanks to the entire LCLS-II collaboration for all their hard work to make this possible!

Thanks for your attention!

